

Contractul de lucrări Nr. RSP/W14/03 - Lucrări de reabilitare a drumului R8.1: R8 - Arionești - R14, km 0+000 - km 9+470

	Jan-24	Feb-24	Mar-24	Apr-24	May-24	Jun-24	Jul-24	Aug-24	Sep-24	Oct-24	Nov-24	Dec-24	Jan-25	Feb-25	Mar-25
Planned Progress	7%	11%	15%	19%	23%	28%	39%	43%	48%	53%	60%	63%	64%	70%	74%
Actual Progress	0%	0%	0%	1%	1%	1%	3%	5%	13%	21%	23%	23%	23%	24%	25%
Monthly Progress	0%	0%	0%	1%	0%	1%	1%	3%	7%	8%	2%	0%	0%	0.2%	1.1%
Time Elapsed	17%	20%	25%	29%	33%	34%	42%	46%	50%	54%	58%	62%	67%	71%	71%

