

Works Contract RSPSP/W3/02														
5. Commencement and progress of the works stage according with the dates scheduled in POW Rev 10 (RSPSP/W3/02)														
5.1 Preparatory Works, % of total value of works	monthly	Contractor	Engineer's verification					0,03%	0,03%	0,03%	0,03%	0,03%	0,03%	0,03%
5.2 Earthworks, % of total value of works	monthly	Contractor	Engineer's verification					0,06%	0,06%	0,06%	0,06%	0,06%	0,06%	
5.3 Pavement works, % of total value of works	monthly	Contractor	Engineer's verification					2,12%	2,12%	2,12%	2,12%	2,12%	2,12%	
5.4 Bridges, % of total value of works	monthly	Contractor	Engineer's verification					0,15%	0,15%	0,15%	0,15%	0,15%	0,15%	
5.5 Drainage structures, % of total value of works	monthly	Contractor	Engineer's verification					0,16%	0,16%	0,16%	0,16%	0,16%	0,16%	0,16%
5.6 Road Marking, Signing and Furniture, % of total value of works	monthly	Contractor	Engineer's verification					0,32%	0,32%	0,32%	0,32%	0,32%	0,32%	0,32%
5.7 Engineering, % of total value of works	monthly	Contractor	Engineer's verification						0,18%	0,18%	0,18%	0,18%		
6. Claims evaluation/determination	26-May-17	Contractor, Engineer	Letter of evaluation/determination											
7. Variation orders	30-Apr-17	Employer	Letter of approval											
8. Monthly Progress as per Programme of Works (RSPSP/W3/02)	every month	Contractor	Engineer's verification											
9. Finalization of the Designed Works according with POW Rev 10 (RSPSP/W3/02)	18-Nov-17	Contractor	Taking Over Certificate											
Works Contract RSPSP/W3/03														
10. Commencement and progress of the works stage according with the dates scheduled in POW Rev 10 (RSPSP/W3/03)														
10.1 Preparatory Works, % of total value of works	monthly	Contractor	Engineer's verification					0,02%	0,02%	0,02%	0,02%	0,02%	0,02%	0,02%
10.2 Earthworks, % of total value of works	monthly	Contractor	Engineer's verification					0,08%	0,08%	0,08%	0,08%	0,08%	0,08%	
10.3 Pavement works, % of total value of works	monthly	Contractor	Engineer's verification					1,98%	1,98%	1,98%	1,98%	1,98%	1,98%	
10.4 Bridges, % of total value of works	monthly	Contractor	Engineer's verification					0,09%	0,09%	0,09%	0,09%	0,09%	0,09%	
10.5 Drainage structures, % of total value of works	monthly	Contractor	Engineer's verification					0,13%	0,13%	0,13%	0,13%	0,13%	0,13%	0,13%
10.6 Road Marking, Signing and Furniture, % of total value of works	monthly	Contractor	Engineer's verification					0,65%	0,65%	0,65%	0,65%	0,65%	0,65%	0,65%
10.7 Miscellaneous, % of total value of works	monthly	Contractor	Engineer's verification					0,09%	0,09%	0,09%	0,09%	0,09%	0,09%	
10.8 Engineering, % of total value of works	monthly	Contractor	Engineer's verification						0,16%	0,16%	0,16%	0,16%		
11. Finalization of the Designed Works according POW Rev 10 (RSPSP/W3/03)	22-Sep-17	Contractor	Taking Over Certificate											
12. Claims evaluation	26-May-17	Contractor, Engineer	Letter of evaluation/determination											
13. Variation orders	30-Apr-17	Employer	Letter of approval											
14. Monthly Progress as per Programme of Works (RSPSP/W3/03)	every month	Contractor	Engineer's verification											
15. Submission in time of IPS, preparation and approval of IPC, Contractor's payment	According with GCC 14.3; 14.6; 14.7	Contractor, Engineer, Employer	IPS, IPC											

15. Submission in time of IPS, preparation and approval of IPC, Contractor's payment : On 21 March 2017, Contractor submit IPS no 12 for RSPSP/W3/02. The document is under the Engineer's check, concerning the content of the necessary documents. If the IPS will be complete the Engineer will proceed with the certification, if IPS is not complete will be submitted back to the Contractor to be prepared as per Contract requirement.